

(Formerly RSBCCLtd.)
(A GOVERNMENT OF RAJASTHAN UNDERTAKING)
PHYSICAL AND FINANCIAL PROGRESS OF TEMPLE WORKS

S. No.	Unit	Name of Temple	Name of work	Department	Sanction no., & date	Stipulated Date of Start/ Completion	Name of Consultant	Financial Status		Actual / Likely Date of Compl.	Scope of work	Cost in Laes		
								Sanction Amt.						
1	2	3	4	5	6	7	8	9	10	11	12			
Ajmer														
1	Ajmer	Brahma Temple	Conservation, Restoration and Development works for Entry Plaza Complex at Brahma Temple Pushkar (Distt. Ajmer).	Devasthan Deptt (State Fund)	F-1(17) Lekha/Nirman/Dev/2016/17147 dated 07.11.2016	Tenders to be received on 10.07.2017	M/s.Sanrankshah Consultant, New Dehli	500.00	One year	(i)Entry plaza	45 Lakh			
										(ii) Spritual park and central Plaza	270 Lakh			
										(iii) Open air theatre	201 Lakh			
										(iv) Pathway open	119 Lakh			
										(v) Semi covered verahdah	326 Lakh			
										(vi) Prasad/Flower Shops	43 Lakh			
										(vii) Fountains	87 Lakh			
										(viii) Tollet Block	20 Lakh			
				Tourism Depatment	Sanction awaited					M/s. Sapce Ace, Gurgaon (Haryana)	1900.00		(ix) Lift for Disabled	29 Lakh
													(x) Landscaping	80 Lakh
													(xi) Gaushala	28 Lakh
													(xii) Kitchen	38 Lakh
													(xiii)Hawan kund	19 Lakh
													(ivx) Benches,Signages, Statues and Other comonents	246 Lakh
													(vx) Audio visual & CCTV)	625 Lakh
													(xvi) External Lighting and Illumination	282 Lakh
Banswara														
1	Banswara	Ghotiya Amba Temple	Development of Ghotiya Amba Temple Distt. Banswara	Devsthan vibhag (Nidhi Budget)	9483 Dt. 10.06.2015	26.12.2015/ 25.09.2016	M/s Creations Architect, Jaipur	267.92	15.07.2017 (Phase- I)	(Phase - I)- Retailing wall, Mahant & Valmiki room Dharamshala, Toilet block, completed, Goshala Finishing stage.				
										(Phase - II)- 1. Retaining wall (Valley side)	45.00 Lakh			
										2. C.C. Work along Hill side/ Parking area.	12.00 Lakh			
										3. Flooring and covering near Temple	30.00 Lakh			
										4. Old Temple Shikhar	5.7 Lakh			
2		Beneshwar Dham	Development of Beneshwar Dham Distt. Dungarpur	Devsthan vibhag (State Fund)	9218 Dt. 03.06.2015	NIT to be called	M/s Gurmeet Rai	490.13		1. Landscape improvement of abudhara Ghat & Provision of Changing room	111.22 Lakh			
										2. Provision for rangmanch	65.95 Lakh			
										3. Development of valmiki dhoni	169.97 Lakh			
										4. Parking near saabla bridge and Parking near rang manch	108.89 Lakh			

S. No.	Unit	Name of Temple	Name of work	Department	Sanction no., & date	Stipulated Date of Start/ Completion	Name of Consultant	Financial Status		Scope of work	Cost in Lacs
								Sanction Amt.	Actual / Likely Date of Compl.		
1	2	3	4	5	6	7	8	9	10	11	12
Jhalawar											
1	Jhalawar	Peepaji Dham	Development & Renovation work at Peepaji Dham Jhalawar	Devsthan Deptt. (State Fund)	P-4(2) Dev/2015 dt. 12.01.15	05.02.16 04.01.17	M/s Alankrit Architect Jaipur	184.00	30.09.17	(i)Const. of Ghat, (Centre Steps, Three Podium, 2 Nos. Ghat,Retaining Walls & Sur Sagar Stone flooring)	0.15 Lakh
										(ii)Development of Pipaji Garden, (Three Retaining Walls, Wire crats, Earth filling & stone pitching work	86 Lakh
										(iii)Const. of Welcome Gate etc. (At gagron road 4.5 mtr*6.00 mtr gate)	5.85 Lakh
2		Dwarika Dheesh Temple	Development & Renovation work at Dwarika Dheesh Temple Jhalawar	Devsthan Deptt. (Nidhi Budget)	P-4(2) Dev/2015 dt. 10.11.15	05.02.16 04.11.16	M/s Alankrit Architect Jaipur	160.50	15.07.17	Repairing & Painting of Whole Temple Campus. Renovation of Kitchen existring varandah, Sant Nivas & existing WC Bath Blocks & Other Mtne work.	
Hanumangarh											
1	Nohar	Gogaji Temple	Construction of First Phase of Developmet of Gogaji Temple at Gogamedi Distt Hanumangarh	Devsthan Department (Nidhi Budget)	P4(2)dev/2015 /part-II dated 18.09.2015 Rs. 1895.00 Lacs	Nov.2016/ Nov.2017	Mr. Rachit Rao	1895.00	Nov.,2017	Construction of Temple by RCC Column & Roof excluding Stone work.	
Tonk											
1	Tonk	Diggi Kalyan ji	Diggi Kalyan ji (i) Development work	Devasthan Deptt (State Fund)	F-1(17) Lekha/ Nirman/Dev/2016/17147 dated 07.11.2016. Rs 5.42+23.2=7.74 Crores.			500.00	1 year	DPR Received for Total Rs 153.47	6.8 Lakh
										1. Street lighting	
										2.Lake Renovation	63.23 Lakh
									3.Parking Area	83.44 Lakh	
2			(ii) Internal Road		Awaited			1863.00		4.60 Km length	
3			(iii) External Road (Proposed new roads)		Awaited			3568.00		11.90 Km length	
Total								5931.00			

S. No.	Unit	Name of Temple	Name of work	Department	Sanction no., & date	Stipulated Date of Start/ Completion	Name of Consultant	Financial Status	Actual / Likely Date of Compl.	Scope of work	Cost in Lacs	
								Sanction Amt.				
1	2	3	4	5	6	7	8	9	10	11	12	
Sikar												
1	Kuchaman (Nagaur)	Khatu Shyamji	Development work at Khatu Shyamji, Sikar	Devasthan (State Fund)	F-1(17)/Lekha/Nirman/Dev./2016/17147 dated 07.11.16		M/s Structwel Consultant, Mumbai	500.00		1. Drinking Water 2. Sugnages 3. Dustbin for solid waste collection. 4. Street Lights 5. Tourist Reception Centre 6. Under Pass-40 m long 7. Modificationn in drain using previous concrete 8. Under Pass-100 m long	53.88 Lakh 24.93 Lakh 9.48 Lakh 74.63 Lakh 59.15 Lakh 120.64 Lakh (Nil) 157 Lakh	
2			Khatu Shyamji, Sikar (i) Development Work	Tourism Department (Under Krishna Circuit under Swadesh Darshan Scheme)	F.19(287)PV/Ke.Pr.Yo/16/31211-15 dated 04.03.17		M/S Shah Technical & Consultant Pvt. Ltd., Mumbai	2480.44		1. Publick Facility Block 2. Cafeteria 3. Tourist Information Centre 4. Driver Facility block 5. Amenity Block 6. Toilet at Govt. School 7. Toilet at WaterTank Lac) 8. Public Seating Sheds 9. Shops 10. Driver resting hall 11. Yatri Sheds 12. Bus Car Parking complex 13. Yatri Sheds and amenity block	720 Lakh 45 Lakh 51.17 Lakh 65 Lakh 273 Lakh 30.62 Lakh 45.1 Lakh 31.67 Lakh 59.55 Lakh 27.59 Lakh 379.71 Lakh 206.54 Lakh 65.91 Lakh	
3			(ii) Internal Road (new road and widening of existing roads Km. 7.5)		Awaited			1752.00		7.50 Km length		
4			(iii) External Road (Proposed new roads Km. 6.4)		Awaited			2386.00		6.40 Km length		
			Total						7118.44			

S. No.	Unit	Name of Temple	Name of work	Department	Sanction no., & date	Stipulated Date of Start/ Completion	Name of Consultant	Financial Status		Scope of work	Cost in Lacs	
								Sanction Amt.	Actual / Likely Date of Compl.			
1	2	3	4	5	6	7	8	9	10	11	12	
Dausa												
1	Hindaun	Mehandipur Bala Ji	Mehandipur Bala Ji (i) Development work	Tourism Department	Ministry of Tourism Swadesh Darshan Division (GoI) File No. - 5(31)/2016-SD dated 30.03.2017	-	PDCOR	1796.60	0	(i) Development of Pilgrim Rest area /Yatri Sheds (ii) Basic Amenities (Toilets, Drinking water facilities, Benches, Lockers, Toilet Block at Bus Stand and Parking. (iii) Development of Yatri sheds at bus stand (iv) Development of surface parking (v) Sinages (vi) Development of pilgrim waiting area at existing cooking place near temple (vii) Development of pilgrim waiting area near kashi dharamshala and meen bhagwan temple. existing cooking place near temple	574.84 Lakh 164.43 Lakh 198.27 Lakh 357.84 Lakh 1.22 Lakh 228.29 Lakh 271.71 Lakh	
2			(ii) CC road 30m ROB-NH-11		Awaited			300.00		1.80 Km length		
3			(iii) CC road 12 ROW		Awaited			154.00		1.10 Km length		
4			(iv) CC road 18 ROW		Awaited			288.00		1.80 Km length		
5			(v) Internal Road		Awaited			30.00		2.50 Km length		
6			(vi) Todabheem Road 7.5m ROW		Awaited			432.00		4.00 Km length		
7			(vii) By pass Road 30m ROW		Awaited			680.00		3.50 Km length		
			Total						3680.60			
8			Development work	Devasthan Deptt (State Fund)	F-1(17) Lekha/Nirman/Dev/2016/17147 dated 07.11.2016.	-	PDCOR	500.00	-			

S. No.	Unit	Name of Temple	Name of work	Department	Sanction no., & date	Stipulated Date of Start/ Completion	Name of Consultant	Financial Status	Actual / Likely Date of Compl.	Scope of work	Cost in Lacs	
								Sanction Amt.				
1	2	3	4	5	6	7	8	9	10	11	12	
Udaipur												
1	Udaipur	Seventri Temple (Roop Narayan Ji)	Seventri Temple (Roop Narayan Ji)	Devasthan		26.11.15 & 25.10.16	Alankrit	652.55 Revised to Rs. 230 Lakh	----	One Dharamshala		
			(i) Main Building Dharamshala									
2	Udaipur	Charbhujia Gudbor	Various development and construction works at Charbhujia Gudbor Dist. Rajsamand	Devasthan	---	---	CRCI	520.00	---	Various Development of	16 Lakh	
											1. Construction of Bhim Kund & Hanuman Kund	65 Lakh
											2. Streetscape (Chowks)	248 Lakh
											3.Environmental Upgradation of Doodh Talai	64 Lakh
											4.Provision of organized Parking Facility near bus stand ki sarai	91 Lakh
5. Temple related works												
3	Udaipur	Matri Kundia Temple	Development at Matri Kundia Temple, Dist. Rajsamand	Devasthan	---	---	---	---	---	Development		

S. No.	Unit	Name of Temple	Name of work	Department	Sanction no., & date	Stipulated Date of Start/ Completion	Name of Consultant	Financial Status	Actual / Likely Date of Compl.	Scope of work	Cost in Lacs
								Sanction Amt.			
1	2	3	4	5	6	7	8	9	10	11	12
Bikaner											
1	Bikaner	Nagnechi ji Temple	Renovation and Maintenance work of Nagnechi ji Temple, Bikaner	Devsthan Department	Devsthan Department sanction no. P.4(8)Dev/2015 dated 02.11.2015	01.02.2016 & 31.10.2016	M/s Alankrit, Jaipur	119.25 Lacs	Dec-17	Sulabh For Gents / Ladies = 500 Sqft Space for washing hand, Drinking Water & keeping shoes etc. 250 Sqf Compound wall Special repair of temple and boundary wall Improvement of Steps & Elevation Raising of existing compound wall Repairing & Toilet of Pujari Residence Parking Development Main gates 2 nos. Street lights etc. in temple campus Shed for Kitchen 20x40 = 800 Sqft Constructoin of GLR for water harvesting Cover Platform Total = 119.25 Lacs	12.57 3.17 30.87 7.02 33.68 5.61 2.98 2.53 5.61 1.23 3.03 8.15 2.81 119.25
2	Bikaner	Salasar Bala ji	Development work at Salasar Bala ji	Tourism Department (Adhyatmic Circuit)		-	-	1796.06	-	Approch Road for Parking Site-2 Bus Stand Toilet Block Toilet Block at Surface Parking Site-1, 2 & 3 Surface Parking Site-1 Surface Parking Site-2 Surface Parking Site-3 Provision of Landscaping and Developmentlace (50.00 Lac) Total = 787.79 Lacs	52.29 27.55 84.55 212.41 119.29 161.7 50.00 787.79